

Global Enterprise Warranty

Copper Solutions Acceptance Checklist

Acceptance checklist for CommScope SYSTIMAX SOLUTIONS copper systems warranty.

Revision 003/2020

Scope

The below outlines the assessable criteria for inside plant copper solutions CommScope warranty applications.

For more information please refer to the solutions design and installation guidelines, the system warranty information document (25 Year Extended Product and Application Warranty) and your local infrastructure System Engineer.

SYSTIMAX SOLUTIONS

Registration for the System Warranty must be applied for with CommScope within ninety (90) days from the date the installation is complete.	REQUIRED
The warranty registration shows accurate end user, project and bill of materials information.	REQUIRED
Continuity (wiremap) check completed for all installed links.	REQUIRED
Electrical performance field testing.	OPTIONAL
If field testing is performed and/or required by the end user:	
<i>All links show pass results, no failures accepted.</i>	<i>REQUIRED</i>
<i>The correct test limit has been selected, in accordance to the system category installed and the governing standards (ISO/IEC 11801-1, TIA 568.2-D or EN 50173-1)</i>	<i>REQUIRED</i>
<i>Only CommScope approved field tester within valid calibration date should be used.</i>	<i>REQUIRED</i>
<i>The field test results should be provided in the tester's native format</i>	<i>REQUIRED</i>